



intelligent outcomes | respected experience

# Armadale Road to North Lake Road Bridge

## Project Environmental Management Plan

Prepared for  
Main Roads Western Australia  
by Strategen

August 2018



# **Armadale Road to North Lake Road Bridge**

## **Project Environmental Management Plan**

Strategen is a trading name of  
Strategen Environmental Consultants Pty Ltd  
Level 1, 50 Subiaco Square Road Subiaco WA 6008  
ACN: 056 190 419

August 2018

## ***Limitations***

### **Scope of services**

This report ("the report") has been prepared by Strategen Environmental Consultants Pty Ltd (Strategen) in accordance with the scope of services set out in the contract, or as otherwise agreed, between the Client and Strategen. In some circumstances, a range of factors such as time, budget, access and/or site disturbance constraints may have limited the scope of services. This report is strictly limited to the matters stated in it and is not to be read as extending, by implication, to any other matter in connection with the matters addressed in it.

### **Reliance on data**

In preparing the report, Strategen has relied upon data and other information provided by the Client and other individuals and organisations, most of which are referred to in the report ("the data"). Except as otherwise expressly stated in the report, Strategen has not verified the accuracy or completeness of the data. To the extent that the statements, opinions, facts, information, conclusions and/or recommendations in the report ("conclusions") are based in whole or part on the data, those conclusions are contingent upon the accuracy and completeness of the data. Strategen has also not attempted to determine whether any material matter has been omitted from the data. Strategen will not be liable in relation to incorrect conclusions should any data, information or condition be incorrect or have been concealed, withheld, misrepresented or otherwise not fully disclosed to Strategen. The making of any assumption does not imply that Strategen has made any enquiry to verify the correctness of that assumption.

The report is based on conditions encountered and information received at the time of preparation of this report or the time that site investigations were carried out. Strategen disclaims responsibility for any changes that may have occurred after this time. This report and any legal issues arising from it are governed by and construed in accordance with the law of Western Australia as at the date of this report.

### **Environmental conclusions**

Within the limitations imposed by the scope of services, the preparation of this report has been undertaken and performed in a professional manner, in accordance with generally accepted environmental consulting practices. No other warranty, whether express or implied, is made.

## **Client: Main Roads Western Australia**

Report Version	Revision No.	Purpose	Strategen author/reviewer	Submitted to Client	
				Form	Date
Draft Report	A	Client review	C Turner/ T Bowra	Electronic	20/08/2018
Revised Draft Report	B	Client approval	C Turner / H Morgan	Electronic	20/08/2018
Final Report	0	For submission	H Morgan	Electronic	21/08/2018

Filename: MRO18220\_01 R003 Rev 0 - 21 August 2018

## Table of contents

<b>1. Introduction</b>	<b>1</b>
1.1 Purpose and scope	1
<b>2. Communication Plan</b>	<b>3</b>
2.1.1 Complaints Register	3
<b>3. Environmental Management Plan</b>	<b>4</b>

## List of tables

Table 1: Communication plan	3
Table 2: Environmental Management Plan	5



## 1. Introduction

Main Roads Western Australian (Main Roads) are proposing to upgrade sections of Armadale Road and the Kwinana Freeway in the City of Cockburn (the Project). The Project intends to relieve congestion occurring because of the growth of Cockburn Gateway Shopping Centre, surrounding commercial, retail and residential development and the proximity to Cockburn Central Station and Kwinana Freeway.

The Project is to upgrade and construct a series of intersections and dual carriageways, as well as a flyover bridge and freeway on/off ramps.

Figure 1 presents the Project Development Envelope (DE).

### 1.1 Purpose and scope

The purpose of this Project Environmental Management Plan (PEMP) is to manage impacts associated with the Project as well as identify areas of responsibilities required for the implementation of management strategies. This PEMP has been developed to support the Environmental Review (ER) prepared to assess impacts of the Project and addresses specific issues identified within the ER.

The construction contractor appointed to construct the Project will develop their own Construction Environmental Management Plan (CEMP) for their works under the contract. The CEMP will consider the PEMP where applicable. Note that some elements of the PEMP will fall outside of the scope of CEMP.





## 2. Communication Plan

Environmental issues specific to the project will be communicated through the avenues described in Table 1. The communication plan is to ensure all contractors and any other personnel involved in construction are aware of environmental site requirements and what their responsibilities are. The communication plan also outlines which government agencies are to be consulted with prior to construction, who will participate and who is responsible. Finally, the communication plan outlines the frequency of compliance audits, required personnel and who is responsible.

Table 1: Communication plan

Method	Frequency	Participants	Reference	Responsibility
<i>Project Site</i>				
Contract requirements	Prior to Work	MRWA appointed contractors and Contractor Project Manager	Construction Environmental Management Plan (CEMP) and Contractor Environmental Policy	Contractor
Induction	Prior to Work	All personnel and subcontractors	CEMP and Contractor Environmental Policy	Contractor
Toolbox Meetings	Weekly	Project Personnel	Contractor Safety Plan, CEMP	Contractor
<i>Agency consultation</i>				
Department of Biodiversity, Conservation and Attractions	Prior to construction	MRWA Project Manager and Contractor Project Manager	Fauna handling licence	Contractor
Department of Water and Environment Regulation	Prior to construction, as required	MRWA Project Manager and Contractor Project Manager	Clearing permit Groundwater abstraction licences Dewatering licences	MRWA Contractor
<i>Audit</i>				
1st party compliance audit	3 monthly	Required contractors , project personnel and MRWA	CEMP	Contractor (as auditor)
2nd party compliance audits	As required	Required contractors , project personnel and MRWA	CEMP	MRWA (as auditor)s

### 2.1.1 Complaints Register

A complaints register will be maintained by the contractor. Information on all community complaints received, including the means by which they were addressed and whether resolution was reached and whether mediation was required or used, will be included in a complaints register.

All complaints received will be forwarded to the Main Roads' Project Manager for information and action by the contractor. The Main Roads' Project Manager will apply an adaptive approach to ensure that corrective actions are applied in consultation with the contractor to ensure modifications and improvements in the management of any environmental issues which have resulted in community complaints.

### 3. Environmental Management Plan

Table 2 presents the Environmental Management Plan components for the Project.

Table 2: Environmental Management Plan

Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
<i>Standard recorded keeping management</i>				
Record keeping – Vegetation clearing	Maintain the following records for the area of clearing: <ul style="list-style-type: none"> <li>a shapefile showing the location where the clearing occurred, recorded in an ESRI Shapefile in coordinate system GDA 94 MGA 50 as a polygon</li> <li>the size of the area cleared (in hectares)</li> <li>the dates on which the clearing was undertaken in day/ month/ year format.</li> <li>shapefile is to be provided to Main Roads annually by no later than 28 February annually for clearing that occurred in the previous calendar year to 31 December.</li> </ul>	Pre-construction and post-construction record maintenance.	Contractor	Within 4 weeks of clearing completion.
Record keeping – PEMP	Maintain on site a copy of the PEMP.	Construction record maintenance.	Contractor	During construction.
	Ensure environmental compliance checklist is completed.			
	Maintain the following records for the Project area: <ul style="list-style-type: none"> <li>the location of the area to which the PEMP has had action applied</li> <li>a description of the management actions implemented</li> <li>the size of the area to which the management actions were applied (in hectares)</li> </ul>			
Record keeping – Hygiene (refer to Dieback and Weed control section)	Maintain records of all earth moving machinery clean of soil and vegetation prior to entry.	Construction monitoring/Post-construction record maintenance.	Contractor	During construction
	Maintain a copy of the Dieback and Weed Hygiene Management Plan on site.			
	Maintain the following records for the Project area: <ul style="list-style-type: none"> <li>advice from the environmental specialist regarding any pathogen other than dieback</li> <li>for any pathogen other than dieback, the appropriate steps taken to minimise the risk of the pathogen.</li> </ul>			
Record keeping - European heritage	Maintain the following records for the Project area: <ul style="list-style-type: none"> <li>record of liaison with City of Armadale regarding the Armadale/Fremantle Rail site</li> </ul>	Construction monitoring/Post-construction record maintenance.	Main Roads PM	Ongoing.
<i>Project specific aspects</i>				
Clearing of native vegetation	Provide clear drawings indicating areas approved to be cleared to the clearing contractor at pre-start meetings.	Pre-construction	Contractor	Prior to clearing commencing.
	Ensure on-site personnel are aware of any vegetation to be retained and the requirement to protect them	Pre-construction	Contractor	Prior to clearing commencing.
	Clearly demarcate and differentiate between vegetation onsite that is to be cleared and retained prior to clearing.	Pre-construction	Contractor	Prior to clearing commencing.
	Clearly demarcate areas of topsoil to be stripped and stockpiled or removed to spoil	Pre-construction	Contractor	Prior to clearing commencing.

Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
	All vehicles, machinery and plant will be stored in a demarcated area, ensuring protection of vegetation.	Pre-construction	Contractor	Prior to clearing commencing.
	Ensure vehicle movements do not disturb vegetation and heavy vehicle turnaround is limited to designated areas.	Construction	Contractor	During construction
	Minimise vegetation clearing and the area of disturbance by utilising existing cleared areas where possible.	Pre-construction/ vegetation clearance monitoring.	Project Manager/ Contractor	Prior to clearing commencing.
	Clear vegetation only when necessary and treat areas requiring soil stabilisation as soon as practicable	Construction	Contractor	During construction
	Non-weed infested vegetation will be mulched and stockpiled in weed free areas within the limits of the project area for landscaping, along with topsoil.	Construction	Contractor	During construction
	Clearing of vegetation will not exceed the limits of clearing and mature trees will be conserved as far as practicable, and will not be disturbed for such temporary works as side tracks, access tracks, temporary storage areas, spoil areas or site offices	Construction/ vegetation clearance monitoring	Contractor	During construction
	Retained vegetation is not to be covered or buried with topsoil.	Construction	Contractor	During construction
	Damage caused (beyond the extent of approvals) during the construction to vegetation, landforms, or fauna habitat shall be rehabilitated to the pre-clearing condition.	Post-construction surveillance.	Project Manager/ Contractor	As soon as possible.
Dieback and weeds	Demarcate dieback infested areas (based on dieback mapping for the project area) with orange flagging tape with the knot facing the infested area, to ensure they are clearly demarcated.	Pre-construction	Contractor	Pre-construction, and during construction
	Identify suitable stockpile (for mulched material used for revegetation and unsuitable material to be disposed of) locations i.e. not near threatened flora, heritage site or close to a wetland.	Pre-construction	Project Manager/ Contractor	Pre-construction, and during construction
	Ensure all machinery is 'clean on entry' (free of soil, seeds and vegetation) and cleaned in designated areas, between operations to prevent the introduction and spread of weeds or dieback.	Construction	Contractor	During construction
	Topsoil and vegetation from identified weed infested areas will be stripped separately and deposited in the nominated spoil sites or authorised waste disposal sites.	Construction	Contractor	During construction
	Any subsequent weed growth (in spoil and stockpiles) should be sprayed until weed seed stocks are depleted	Construction	Contractor	During construction/ post construction
	Manage and maintain the topsoil stockpile sites, weed free.	Construction	Contractor	During construction/ post construction
	Dieback infested soil may be buried or respread within dieback infested area	Construction	Contractor	During construction/ post construction

Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
	<p>Dieback and Weed Hygiene Management Plan should be prepared by the construction contractor, including the following:</p> <ul style="list-style-type: none"> <li>map of infested, uninterpretable, unmappable and uninfested locations</li> <li>a comprehensive risk assessment of potential disease vectors and proposed activities within project corridor</li> <li>recommendations for hygiene management locations that consider the level of risk to biodiversity in the surrounding landscape</li> <li>a program to monitor and report on compliance with the hygiene protocols prescribed in the management plan</li> <li>a communication program to make personnel aware of the risk to biodiversity associated with spreading Dieback and weeds, and the importance of adhering to hygiene protocols</li> <li>earth-moving machinery will be clean prior to entering the Project Area (i.e. free of soil and vegetation)</li> <li>ensure no weed affected soil; mulch; fill or other material is brought into the area cleared during construction</li> <li>movement of soil in wet conditions will be avoided where practical</li> <li>movement of machines and other vehicles will be restricted to the limits of cleared areas and the areas to be cleared</li> <li>weeds within landscaped/ cleared areas will be controlled as required to ensure there is no seed set of weeds</li> <li>audit of hygiene practices to ensure compliance</li> </ul>	Pre-construction/ construction	Project manager/ Contractor	Project lifespan/ ongoing.
Fauna	Inductions will be undertaken to ensure all contractors understand their obligations under the <i>Wildlife Conservation Act 1950</i> (or <i>Biodiversity Conservation Act 2016</i> once enacted). In particular, no venomous snakes or other fauna will be purposefully killed during construction works.	Pre-construction/ construction	Project manager/ Contractor	Project lifespan/ ongoing
	All reasonable precautions are to be taken during the works to avoid destruction of native fauna and demarcated protection areas.	Construction	Contractor	Project lifespan/ ongoing
	Minimise impacts on areas of vegetation where significant fauna has been recorded or may potentially occur.	Pre-construction/ construction	Contractor	Project lifespan/ ongoing
	No clearing of habitat to occur outside of approved clearing boundary.	Construction	Contractor	Project lifespan/ ongoing
	Commence clearing in such a way as to allow fauna to move out of the clearing area if possible.	Construction	Contractor	During construction
	No pets, traps or firearms are allowed within the project area.	Pre-construction/ construction	Contractor	Project lifespan/ ongoing
	Native fauna is not to be fed or intentionally harmed or killed.	Pre-construction/ construction	Project manager/ Contractor	Project lifespan/ ongoing
	If sick, injured or orphaned native wildlife are located on the project site, the WILDCARE Helpline ((08) 9474 9055) will be contacted for assistance.	Construction	Project manager/ Contractor	Project lifespan
All Black Cockatoo potential breeding trees proposed to be retained will be marked and construction contractors will be made aware that these are not to be removed during construction.	Pre-construction/ construction	Contractor	Project lifespan	

Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
	Pre-clearing inspections of any potential breeding trees identified to have hollows	Pre-construction, prior to clearing potential breeding trees with hollows, or adjacent to these.	Project manager/ Contractor	Project lifespan
Wetlands and surface water	Use pollution control and containment strategies for project activities in Public Drinking Water Source Areas (PDWSAs) / Underground Water Pollution Control Areas (UWPCAs) and liaise with the DWER where necessary	Pre-construction/ construction	Project manager/ Contractor	Project lifespan
	Minimises clearing activities and soil disturbance near open surface water bodies to reduce the potential for sedimentation and adverse environmental harm.	Pre-construction/ vegetation clearance monitoring.	Contractor	Project lifespan
	Provision of erosion/ scour protection controls where necessary to prevent impacts to wetlands where necessary.	Pre-construction/ construction	Contractor	Project lifespan
	Manage potential stormwater drainage into wetlands through the construction of drainage structures.	Construction	Contractor	Project lifespan
	Apart from minor stationary plant, no vehicle or plant refuelling shall occur within 50 m of a watercourse or wetland.	Construction	Contractor	Project lifespan
	Existing natural drainage paths and channels along the road or the vicinity of the project area will not be unnecessarily blocked or restricted	Construction	Contractor	Project lifespan
	Drainage sumps will be regularly inspected for sediment and other contaminants, particularly following periods of rainfall	Construction	Contractor	Ongoing
	All water pumped from excavations or any part of the works will be disposed in such a manner that waste water will not interfere with the use of adjacent land by the public or other persons	Construction	Contractor	Project lifespan
Groundwater	Prior to dewatering operations, and unless an exemption applies, a licence will be obtained in accordance with the <i>Rights in Water and Irrigation Act 1914</i> .	Pre-construction	Project Manager/ Contractor	Prior to dewatering
	Construction contractor is responsible for obtaining suitable quantity and quality of water for construction.	Project planning/ pre-construction.	Contractor	Project planning.
	Water used in construction within a PDWSA must be of potable quality or abstracted from within the PDWSA	Construction	Contractor	Construction
	Construction and implementation of the Project should be undertaken in consideration of DWER advice and Water Quality Protection Notes, including: <ul style="list-style-type: none"> <li>• WQPN 10: Contaminant spills - emergency response</li> <li>• WQPN 25: Land use compatibility tables for PDWSAs</li> <li>• WQPN 44: Roads near sensitive water resources</li> <li>• WQPN 60: Tanks for mobile fuel storage in PDWSAs</li> <li>• WQPN 83: Infrastructure corridors near sensitive water resources</li> <li>• WQPN 84: Rehabilitation of disturbed land in PDWSAs.</li> </ul>	Pre-construction/ construction	Project Manager/ Contractor	Project lifespan/ ongoing
Acid Sulfate Soils	An ASS and Dewatering Management Plan will be prepared and implemented to manage ground-disturbance that may have the potential to disturb ASS.	Pre-construction/ construction	Project Manager/ Contractor	Project lifespan
	Determine locations where excess spoil will be disposed of or where spoil will be reused	Pre-construction	Contractor	Project lifespan

Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
Spoil (topsoil, clean overburden)	Only suitable spoil is to be reused as fill. Spoil material suitable for use in revegetation and landscaping, must not contain contaminated materials, debris or rubbish or other deleterious materials that are considered hazardous	Construction	Contractor	Project lifespan
	All topsoil and vegetation from identified weed infested areas will be stripped separately to the nominated depth and deposited in the nominated spoil sites or authorised waste disposal site	Construction	Contractor	Project lifespan
	Unsuitable soils (salty or contaminated) should be kept isolated from all other works and disposed of in a manner and to a site in accordance with Specification 204 Environment	Construction	Contractor	Project lifespan
	Dispose of excess spoil at a location that has appropriate approval or licences to accept the material	Construction	Contractor	Project lifespan
Stockpile (pile or stack of material for future use)	Stockpiles of construction materials (other than clean fill, topsoil and mulch) are to be located more than 100 m from a watercourse or wetland	Construction	Contractor	Project lifespan
	Stockpile sites shall be located away from drainage lines and shall be positioned to allow for ease of transport of materials at any time	Construction	Contractor	Project lifespan
	Stockpiling operations will occur in a manner to ensure that the properties of the topsoil are not degraded or made unsuitable for use in revegetation	Construction	Contractor	Project lifespan
	Develop processes and procedures to prevent erosion and sediment transport within and adjacent to the works areas.	Pre-construction	Contractor	Project lifespan
	Ensure that the design slopes of batters are suitable for the proposed revegetation measures.	Pre-construction	Project Manager	Project lifespan
	Prevent soil export to surface water bodies through the use of windrows, silt fences and sediment traps, where applicable.	Construction	Contractor	Project lifespan
	Disturbed areas are to be re-instated and stabilised	Construction	Contractor	Project lifespan
	All batter surface protection of stockpiles using erosion control matting; mulch; seeding or hydro-mulching shall be in accordance with project specifications	Construction	Contractor	Project lifespan
Visual amenity	Stockpiles and other materials will be stored in designated areas and always kept in a neat and tidy condition.	Construction	Contractor	Project lifespan
Dust	Apply water for dust suppression to prevent dust lift from loose surfaces.	Construction	Contractor	Project lifespan
	Disturbed areas will be stabilised soon after construction activities are completed.	Construction	Contractor	Project lifespan
	Additives used to aid in dust suppression or binding are to be approved by Main Roads before use	Pre-construction/ construction	Contractor	Project lifespan
	Prescribe where vehicles, machinery and plant are going to be stored/parked during the works and install signage for suitable speed limits during vehicle movement	Pre-construction/ construction.	Contractor	Project lifespan
	Employ construction methods which will keep dust to a minimum and in accordance with DWER guidelines and OSH requirements	Construction	Contractor	Project lifespan
	Damp down or cover loads being transported to or from the site where windblown material may cause nuisance or become a traffic hazard	Construction	Contractor	Project lifespan
	Inform nearby sensitive receptors including adjoining communities of activities that may cause excessive dust and respond quickly to complaints by community members.	Pre-construction/ construction.	Contractor	Project lifespan
	Stabilise any stockpiles to prevent wind erosion and nuisance dust.	Construction	Contractor	Project lifespan

Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
	Establish a complaints procedure to handle dust complaints from sensitive receivers. All complaints must be responded to within 24 hours	Construction	Contractor	Project lifespan
Noise and vibration	Limit construction activity to 7 am and 7pm Monday to Saturday, where possible.	Pre-construction/ construction.	Project Manager/ Contractor	Project lifespan
	Where out of hours works are required, a noise management plan is to be developed in accordance with the <i>Environmental Protection (Noise) Regulations 1997</i> for approval by the City of Cockburn (as the appropriate delegated authority)	Pre-construction/ construction.	Project Manager/ Contractor	Project lifespan
	Communicate the need to undertake out of hour's project activities to the community, as required.	Construction	Project Manager	Project lifespan
	A procedure is in place for recording all complaints regarding public nuisance, noise and vibration	Pre-construction	Project manager/ contractor	Project lifespan
	Develop a Construction Noise and Vibration Management Plan	Construction	Contractor	Construction
	Monitor vibration during construction activities	Construction	Contractor	Construction
	Ensure particle velocity does not exceed 5mm/s at vibration sensitive receivers during construction works	Construction	Contractor	Construction
Public safety and property condition	A procedure is in place for recording all complaints regarding vibration or property damage.	Pre-construction	Project manager/ contractor	Project lifespan
	Conduct property condition surveys including: <ul style="list-style-type: none"> <li>pre-construction property inspections will be carried out on all properties within 100 metres of any construction activities (review for each project);</li> <li>any nearby properties of heritage significance; and</li> <li>any nearby bridges of heritage significance.</li> </ul> establish the condition of all properties and structures that may be affected by the activity	Pre-construction / post-construction	Contractor	Project lifespan
	Respond to any complaint or claim of alleged property damage arising from the Project at the earliest opportunity but no later than 24 hours after the complaint	Construction	Project manager/ contractor	Project lifespan
	Copies of post-construction survey reports provided to the owner of the building/structure	Construction	Project manager/ contractor	Project lifespan
	Ensure the Project will not result in any disturbance to sites of Aboriginal heritage significance without prior approval.	Pre-construction/ construction	Project Manager/ Contractor	Project lifespan
Aboriginal heritage	During induction make sure all personnel are aware of their obligations under the <i>Aboriginal Heritage Act 1972</i> , including: <ul style="list-style-type: none"> <li>in the event of an Aboriginal heritage incident the EO/PHO should be contacted in addition to the DPLH</li> <li>in the event that artefacts or material of Aboriginal origin, including human skeletal material, is discovered, work will cease within 25 m of the material and a qualified archaeologist will investigate the item(s) and take appropriate actions (i.e. contact DPLH, EO and PHO or contact the Police in the case of human remains).</li> </ul>	Pre-construction/ construction	Project Manager	Project lifespan



Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
European heritage	Where necessary, develop, implement and maintain procedures that protect nominated sites	Pre-construction/ construction	Project Manager/ Contractor	Project lifespan
	Ensure on-site construction personnel are aware of European heritage sites and any requirements to protect them	Pre-construction/ construction.	Project Manager/ Contractor	Project lifespan
	Demarcate heritage sites for protection in accordance with the Demarcating Environmental or Heritage Areas on Site (if required)	Pre-construction	Contractor	Project lifespan
	If European heritage is disturbed, activities will be reported to the State Heritage Office or City of Cockburn.	Construction/ Post Construction	Project Manager/ Contractor	Project lifespan
	Remove area demarcation once project works are completed	Post Construction	Contractor	Project lifespan
Hazardous materials	Develop processes and procedures to prevent hydrocarbons, site erosion and sedimentation from polluting watercourses	Pre-construction	Project Manager/ Contractor	Project lifespan
	Chemicals and hazardous materials shall be stored in purpose built containers/tanks in accordance with their Safety Data Sheet	Construction	Contractor	Project lifespan
	All fuel or chemical storage will be compatible with water resource protection objectives and will: <ul style="list-style-type: none"> <li>• not be located within the Priority 1 PDWSA or WHPZ</li> <li>• be above ground only</li> <li>• be contained in double lined fuel storage tanks</li> <li>• not exceed an individual storage tank capacity of 5,000 L</li> <li>• be placed in bunds capable of storing 125% of the capacity of the largest storage tank.</li> </ul>	Construction	Contractor	Project lifespan
	Ensure all personnel working with hazardous materials are familiar with procedures, spill control & clean-up	Pre-construction	Contractor	Project lifespan
	Identify licensing requirements for the transport, handling, storage and disposal material (e.g. sand, earth) to contain the spill	Pre-construction	Contractor	Project lifespan
	No major vehicle or plant servicing shall be undertaken on-site.	Construction	Contractor	Project lifespan
	Apart from minor stationary plant no vehicle or plant refuelling shall occur within 50 m of a watercourse or wetland.	Construction	Contractor	Project lifespan
	Spill trays and a spill kit will be maintained on-site, available near fuel storage and refuelling area and be utilised to contain and clear up any spills	Construction	Contractor	Project lifespan
	Any hazardous materials will be disposed of at an approved and certified facility	Construction	Contractor	Project lifespan
	Storage of THS within Priority 2 and Priority 3 PDWSAs will be avoided, or written approval obtained from the relevant authority.	Construction	Project Manager/ Contractor	Project lifespan
	Bulk fuel and hazardous material storage areas will be bunded and managed in compliance with applicable Australian Standards.	Pre- construction/ construction	Project Manager/ Contractor	Project lifespan
	Where necessary Dangerous Goods approvals will be obtained for the equipment & storage facilities for hazardous materials	Pre- construction	Project Manager/ Contractor	Project lifespan
	Ensure there is appropriate equipment on site to deal with a hydrocarbon or chemical spill (e.g. spill kit, sorbents, bags etc).	Pre-construction	Contractor	Project lifespan
In the case of a spill:				

Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
	Prevent spill from spreading by using booms/socks in spill kit or by making a make shift bund and control access to spill area	Construction	Contractor	Project lifespan
	Soak up the spill with absorbent material and ensure the surface is left clean. Collect used absorbent material in a heavy plastic bag or other suitable container and arrange for disposal at an appropriate facility	Pre- construction / construction	Contractor	Project lifespan
	Spills should be contained and removed within 24 hours to minimise the potential for contaminants to enter groundwater and/or adjacent wetland. If a spill cannot be cleaned up immediately, ensure it is appropriately isolated and contained. Report all spills as an environmental incident using Main Roads Environmental Incident Notification Form (D17#681519)	Construction	Contractor	Project lifespan
Waste management	Determine requirements for placards/signs on waste stockpiles	Pre-construction/ Construction	Contractor	Project lifespan
	Identify authorised waste disposal sites and ensure they meet the requirements of current WA state regulations and / or local government bylaws that will be used, prior to mobilisation to site	Pre-construction/ Construction	Contractor	Project lifespan
	All waste materials (including waste water, excess soil, cement, rubbish and any other deleterious matter) will be contained in bins with lids (where practicable), removed and disposed at a suitable waste-disposal facility.	Construction	Contractor	Project lifespan
	Oversize material is to be disposed at the spoil sites listed in Specification 301 Clearing. If no such sites are listed, oversize material shall be disposed to an authorised waste disposal site	Construction	Contractor	Project lifespan
	Remove area demarcation once project works are completed, and dispose of appropriately/ lawfully.	Post-construction	Contractor	Project lifespan
	All waste materials from the Project Area will be removed from the site upon completion of the project.	Post-construction	Contractor	Project lifespan
	Contaminated soil and all other wastes will be disposed of at authorised waste disposal sites meeting the requirements of current WA state regulations and/or local government bylaws.	Construction/ post-construction	Contractor	Project lifespan
	Asbestos to be managed and removed by appropriately qualified personnel in accordance with DWER and Department of Health guidelines (2009).	Construction/ post-construction	Contractor	Project lifespan
	Waste stockpiles will be bunded and managed in compliance with applicable Australian Standards	Construction	Contractor	Project lifespan
Fire	Site personnel shall be trained in the use of emergency fire fighting equipment.	Pre-construction/ Construction	Contractor	Project lifespan
	A water tanker/fire fighter unit will always be on site during project construction and personnel trained in their use.	Construction	Project Manager/ Contractor	Project lifespan
	No fires shall be lit within the Project area, and no smoking will be permitted in vehicle/ plant.	Construction	Contractor	Project lifespan
	Machinery will be fitted with approved spark arresting exhaust systems.	Pre-construction/ Construction maintenance	Project Manager/ Contractor	Pre-construction/ Construction

Project component	Management action	Monitoring/maintenance program	Responsible person	Timeframe
	Use of vehicle & equipment during Total Fire Ban Days (DFES) or vehicle movement bans (the City) to be avoided unless authorised by DFES and/or the City.	Construction	Contractor	Project lifespan
	All hot works will be undertaken in accordance with standard safety procedures, by those who are trained and hold an approved Hot Work Permit and a current competency certificate	Construction	Contractor	Project lifespan
	Hot works will not be undertaken on fire ban days.	Construction	Contractor	Project lifespan
	Construction personnel will extinguish and report fires occurring within the DE.	Construction	Contractor	Project lifespan
	All vehicles, plant and equipment to be fitted with fire extinguishers and restricted to designated cleared areas.	Pre-construction/ construction	Contractor	Project lifespan

